

ID	% Complete	Node	Projects	Task Name	Duration	Start	Finish	Predecessors	July			August			Septem
									B	M	E	B	M	E	B
1	92%			Gate 3 Programme	750 days	Tue 15/07/08	Fri 29/07/11								
2	85%			CER	642 days	Thu 13/11/08	Thu 30/06/11								
28	89%			DSO	614 days	Wed 21/01/09	Fri 15/07/11								
29	100%			Produce Shallow Connections	408 days	Wed 21/01/09	Fri 10/09/10	4,135							
43	100%			DSO Cluster Customer Connection Method Meetings	287 days	Fri 01/05/09	Wed 30/06/10	135							
56	100%			Application Fees	289 days	Tue 27/10/09	Fri 07/01/11								
60	53%			Issue Offers [CER-08-260]	385 days	Mon 14/12/09	Thu 14/07/11								
61	100%			Area K	10 days	Mon 14/12/09	Fri 08/01/10								
62	100%			Area D	10 days	Mon 22/03/10	Fri 02/04/10								
63	100%			Area H2	11 days	Thu 15/07/10	Thu 29/07/10								
64	100%			Area B	15 days	Wed 22/09/10	Wed 13/10/10								
65	100%			Area F	20 days	Wed 27/10/10	Tue 23/11/10	185							
66	100%			Area E	20 days	Tue 08/02/11	Mon 07/03/11								
67	100%			Area J	15 days	Wed 23/03/11	Wed 13/04/11								
68	0%			Area A	15 days	Fri 20/05/11	Fri 10/06/11								
69	0%			Area G	45 days	Thu 12/05/11	Thu 14/07/11								
70	0%			Area C	15 days	Tue 24/05/11	Tue 14/06/11	199							
71	0%			Area I	14 days	Tue 31/05/11	Mon 20/06/11	202							
72	65%			Issue Offers [CER 10/056]	236 days	Fri 30/07/10	Fri 15/07/11								
73	100%			Area H2	44 days	Fri 30/07/10	Thu 30/09/10								
74	100%			Issue Contestable Charges to Distribution Customers	0 days	Fri 30/07/10	Fri 30/07/10								
75	100%			Sub Group Response	22 days	Fri 30/07/10	Tue 31/08/10	74							
76	100%			Issue Offers	22 days	Wed 01/09/10	Thu 30/09/10	75							
77	100%			Area H1 (Lisheen)	82 days	Mon 23/08/10	Wed 15/12/10								
78	100%			Issue Contestable Charges to Distribution Customers (Lisheen)	0 days	Mon 23/08/10	Mon 23/08/10								
79	100%			Sub Group Response	22 days	Mon 23/08/10	Tue 21/09/10	78							
80	100%			Issue Offers	60 days	Wed 22/09/10	Wed 15/12/10	79							
81	100%			Area H1	54 days	Thu 30/09/10	Wed 15/12/10								
82	100%			Issue Contestable Charges to Distribution Customers	0 days	Thu 30/09/10	Thu 30/09/10								
83	100%			Sub Group Response	22 days	Fri 01/10/10	Tue 02/11/10								
84	100%			Issue Offers	32 days	Tue 02/11/10	Wed 15/12/10								
85	100%			Area B [West Galway]	114 days	Tue 31/08/10	Fri 18/02/11								
86	100%			Issue Contestable Charges to Distribution Customers (West Galway)	19 days	Tue 31/08/10	Fri 24/09/10	210							
87	100%			Sub Group Response	22 days	Mon 27/09/10	Wed 27/10/10	86							
88	100%			Issue Offers	73 days	Thu 28/10/10	Fri 18/02/11	87							
89	100%			Area B [Bellacorrick]	89 days	Wed 06/10/10	Fri 18/02/11								
90	100%			Finalise Charging and Issue to Sub Group	12 days	Wed 06/10/10	Thu 21/10/10	217							
91	100%			Sub Group Response	22 days	Fri 22/10/10	Mon 22/11/10								
92	100%			Issue Offers	55 days	Tue 23/11/10	Fri 18/02/11	91							
93	100%			Area B	61 days	Mon 15/11/10	Fri 18/02/11								
94	100%			Finalise Charging and Issue to Sub Group	0 days	Mon 15/11/10	Mon 15/11/10								
95	100%			Sub Group Response	22 days	Thu 18/11/10	Fri 17/12/10								
96	100%			Issue Offers	32 days	Thu 06/01/11	Fri 18/02/11	95							
97	100%			Area F	58 days	Tue 30/11/10	Wed 02/03/11								
98	100%			Finalise Charging and Issue to Sub Group	0 days	Tue 30/11/10	Tue 30/11/10								
99	100%			Sub Group Response	22 days	Wed 01/12/10	Wed 12/01/11								
100	100%			Issue Offers	35 days	Thu 13/01/11	Wed 02/03/11	99							
101	80%			Area E	73 days	Mon 14/02/11	Mon 30/05/11								
102	100%			Finalise Charging and Issue to Sub Group	0 days	Mon 14/02/11	Mon 14/02/11								

Project: Gate 3 Connection Offer Proc
Date: Wed 01/06/11

Task
Split



Progress
Milestone



Summary
Project Summary



External Tasks
External MileTask












Split



ID	% Complete	Node	Projects	Task Name	Duration	Start	Finish	Predecessors	July			August			Septem
									B	M	E	B	M	E	B
103	80%			Sub Group Response	22 days	Tue 15/02/11	Wed 16/03/11								
104	80%			Issue Offers	50 days	Fri 18/03/11	Mon 30/05/11	103							
105	26%			Area E (Kilgarvan)	159 days	Wed 06/10/10	Wed 01/06/11								
106	100%			Finalise Charging and Issue to Sub Group (Kilgarvan)	19 days	Wed 06/10/10	Mon 01/11/10	224							
107	100%			Sub Group Response	22 days	Tue 02/11/10	Wed 01/12/10	106							
108	0%			Issue Offers	118 days	Thu 02/12/10	Wed 01/06/11	107							
109	4%			Area A	72 days	Wed 16/03/11	Wed 29/06/11								
110	100%			Finalise Charging and Issue to Sub Group	0 days	Wed 16/03/11	Wed 16/03/11								
111	0%			Sub Group Response	22 days	Fri 18/03/11	Tue 19/04/11								
112	6%			Issue Offers	49 days	Wed 20/04/11	Wed 29/06/11	111							
113	100%			Area J	73 days	Mon 14/02/11	Mon 30/05/11								
114	100%			Finalise Charging and Issue to Sub Group	0 days	Mon 14/02/11	Mon 14/02/11								
115	100%			Sub Group Response	22 days	Tue 15/02/11	Wed 16/03/11								
116	100%			Issue Offers	50 days	Fri 18/03/11	Mon 30/05/11	115							
117	0%			Area C	67 days	Thu 31/03/11	Wed 06/07/11								
118	33%			Finalise Charging and Issue to Sub Group	0 days	Thu 31/03/11	Thu 31/03/11								
119	0%			Sub Group Response	22 days	Thu 31/03/11	Tue 03/05/11	118							
120	0%			Issue Offers	45 days	Wed 04/05/11	Wed 06/07/11	119							
121	0%			Area G	53 days	Fri 29/04/11	Thu 14/07/11								
122	0%			Finalise Charging and Issue to Sub Group	0 days	Fri 29/04/11	Fri 29/04/11								
123	0%			Sub Group Response	22 days	Tue 03/05/11	Wed 01/06/11								
124	0%			Issue Offers	30 days	Thu 02/06/11	Thu 14/07/11	123							
125	0%			Area I	44 days	Mon 16/05/11	Fri 15/07/11								
126	0%			Finalise Charging and Issue to Sub Group	0 days	Mon 16/05/11	Mon 16/05/11								
127	0%			Sub Group Response	22 days	Tue 17/05/11	Thu 16/06/11								
128	0%			Issue Offers	22 days	Thu 16/06/11	Fri 15/07/11								
129	99%			TSO	750 days	Tue 15/07/08	Fri 29/07/11								
130	100%			ITC	378 days	Tue 15/07/08	Thu 28/01/10								
142	99%			Offer Process	683 days	Thu 16/10/08	Fri 29/07/11								
143	100%			Application checks	49 days	Mon 07/09/09	Fri 13/11/09								
145	100%			Initial Connection Method Discussion Meetings	184 days	Mon 25/05/09	Mon 22/02/10								
161	100%			Publish Offer Leadtimes and Firm Access Quantities	20 days	Fri 18/12/09	Fri 29/01/10								
165	100%			Application Fees	295 days	Fri 16/10/09	Fri 07/01/11								
169	99%			Prepare and Issue Offers [CER-08-260]	458 days	Tue 04/08/09	Thu 16/06/11								
170	100%			Area K	82 days	Tue 04/08/09	Thu 26/11/09	8,30,7,11							
173	100%			Area D	99 days	Fri 02/10/09	Thu 04/03/10	7,8,11,31							
175	100%			Area H2	155 days	Mon 07/12/09	Thu 29/07/10	7,8,11,32							
178	100%			Area H1	198 days	Wed 25/11/09	Fri 17/09/10	7,8,11,33							
181	100%			Area B	222 days	Mon 16/11/09	Wed 13/10/10	7,8,11,34							
184	100%			Area F	160 days	Thu 08/04/10	Tue 23/11/10	7,8,11,37							
187	100%			Area E	240 days	Mon 15/03/10	Fri 04/03/11	7,8,11,35							
190	100%			Area J	249 days	Thu 08/04/10	Tue 12/04/11	7,8,11,37							
191	100%			DSO	219 days	Thu 08/04/10	Fri 25/02/11								
192	100%			TSO	249 days	Thu 08/04/10	Tue 12/04/11								
193	98%			Area A	218 days	Tue 20/07/10	Thu 09/06/11	7,8,11,38							
194	100%			DSO	188 days	Tue 20/07/10	Tue 26/04/11								
195	97%			TSO	218 days	Tue 20/07/10	Thu 09/06/11								
196	100%			Area G	181 days	Fri 13/08/10	Wed 11/05/11	7,8,11,39							
197	100%			DSO	181 days	Fri 13/08/10	Wed 11/05/11								



Project: Gate 3 Connection Offer Proc
Date: Wed 01/06/11

Task  Progress  Summary  External Tasks  Split 
 Split  Milestone  Project Summary  External MileTask 

ID	% Complete	Node	Projects	Task Name	Duration	Start	Finish	Predecessors	July			August			Septem
									B	M	E	B	M	E	B
198	97%			Area C	213 days	Wed 04/08/10	Thu 16/06/11	7,8,11,40							
199	100%			DSO	196 days	Wed 04/08/10	Mon 23/05/11								
200	94%			TSO	213 days	Wed 04/08/10	Thu 16/06/11								
201	100%			Area I	173 days	Mon 13/09/10	Mon 30/05/11	7,8,11,41							
202	100%			DSO	173 days	Mon 13/09/10	Mon 30/05/11								
203	100%			Prepare and Issue Offers [CER 10/056]	140 days	Fri 23/07/10	Fri 18/02/11								
204	100%			Area H1	59 days	Fri 23/07/10	Fri 15/10/10								
209	100%			Area B [West Galway]	114 days	Tue 31/08/10	Fri 18/02/11								
216	100%			Area B [Bellacorrick]	89 days	Wed 06/10/10	Fri 18/02/11								
223	100%			Area E	84 days	Wed 06/10/10	Fri 11/02/11								
224	100%			Issue Contestable Charges to DSO	0 days	Wed 06/10/10	Wed 06/10/10								
225	100%			Sub Group Reponse on Contestability (Area E)	0 days	Wed 01/12/10	Wed 01/12/10	107							
226	100%			Issue Offers	43 days	Thu 02/12/10	Fri 11/02/11								
227	100%			DSO	43 days	Thu 02/12/10	Fri 11/02/11	225							
228	90%			Constraints Information	683 days	Thu 16/10/08	Fri 29/07/11								
229	0%				1 day	Thu 16/10/08	Thu 16/10/08								
230	98%			PGOR Reports	460 days	Tue 01/09/09	Mon 18/07/11								
231	100%			Perform Constraint Studies	243 days	Tue 01/09/09	Fri 27/08/10								
232	100%			Reports Available for Area K	1 day	Mon 20/09/10	Mon 20/09/10								
233	100%			Reports Available for Area D	1 day	Mon 20/09/10	Mon 20/09/10								
234	100%			Reports Available for Area H2	1 day	Fri 01/10/10	Fri 01/10/10	73							
235	100%			Reports Available for Area H1	1 day	Thu 16/12/10	Thu 16/12/10	81							
236	100%			Reports Available for Area B	1 day	Mon 21/02/11	Mon 21/02/11	93							
237	100%			Reports Available for Area F	1 day	Thu 03/03/11	Thu 03/03/11	97							
238	0%			Reports Available for Area J	1 day	Tue 31/05/11	Tue 31/05/11	113							
239	0%			Reports Available for Area E	1 day	Thu 02/06/11	Thu 02/06/11	108							
240	0%			Reports Available for Area A	1 day	Thu 30/06/11	Thu 30/06/11	109							
241	0%			Reports Available for Area G	1 day	Fri 15/07/11	Fri 15/07/11	121							
242	0%			Reports Available for Area C	1 day	Thu 07/07/11	Thu 07/07/11	117							
243	0%			Reports Available for Area I	1 day	Mon 18/07/11	Mon 18/07/11	125							
244	0%			Constraint Reports	21 days	Fri 01/07/11	Fri 29/07/11								
245	0%			Impact Assessment of Scheduling and Dispatch Paper	20 days	Fri 01/07/11	Thu 28/07/11	15							
246	0%			Constraint Reports Available for all Areas (Subject to results of the Impact Assessment)	1 day	Fri 29/07/11	Fri 29/07/11	245							

Project: Gate 3 Connection Offer Proc
Date: Wed 01/06/11

Task
Split



Progress
Milestone



Summary
Project Summary



External Tasks
External MileTask



Split

